

School Renewal Investment Report – 2023-2024 SY

Last Update – 15 Dec 24

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Almaguin	Play Yard Fencing	06 May 24	18 Aug 24	100%
Argyle	Electrical Service Upgrades	23 May 24	31 Aug 25	35.88%
Britt	Brick Repair and Steel Cladding	19 Mar 24	31 Aug 24	100%
Chippewa	Perimeter Fence	19 Jan 24	31 Aug 25	92.21%
Chippewa	Roof Replacement	02 Nov 24	15 Jul 24	100%
Chippewa	Window Replacement and Steel Cladding	12 Jul 24	31 Aug 25	69%
Humphrey	Electrical Service Upgrade	13 Jun 24	31 Aug 25	0%
Land of Lakes	Bus Loop and Parking Lot Replacement	22 Jul 24	28 Nov 24	100%
Land of Lakes	Heating Plant Upgrade	23 May 24	31 Aug 25	86%
Mapleridge	Roofing and Skylight Repair	26 Oct 23	31 Aug 25	98%
M.T. Davidson	Heating Plant Upgrade	17 Jun 24	31 Aug 25	85%
Parry Sound PS	Window Replacement	03 Jul 24	31 Aug 25	99.27%
Phelps	Window Replacement and Steel Cladding	27 Mar 24	31 Aug 25	82%
Vincent Massey	Heating Plant Upgrade	13 Jun 24	31 Aug 25	93%
Vincent Massey	Structural Repairs	15 Apr 24	21 Aug 24	100%
West Ferris	Classroom Alterations	28 Jun 24	31 Aug 25	88%
West Ferris	Electrical Service Upgrade	22 Jul 24	31 Aug 25	0%
West Ferris	Security Upgrades	26 Apr 24	31 Aug 25	95%
West Ferris	Tech Shop Upgrades	15 Apr 24	30 Aug 24	100%
White Woods	HVAC and BAS Upgrades	25 Jun 24	29 Nov 24	100%
Woodland	Window Replacement	06 May 24	31 Aug 25	80.20%